


Melville Moreland Shopping Strip

Construction Project Update No. 5 17 May 2022

Staging Plan

Working hours: 5 am-5 pm. The site foreman will notify directly the adjacent properties before the works to adjust their working hours. **Early morning works** between 5am – 9am will be required for sites located on the east side of Moreland Rd due to the clearway and Yarra Tram 's requirement. This includes Stage 1, Stage 2, Stage 3 and Stage 4.



STAGE	DATE	Approximate Duration and Status
	Site establishment & survey 10 -16 March 2022	Completed
1	16 March – 1 April 2022	Completed
2	21 March – 5 April 2022	Completed
3	4 April – 2 May 2022 <i>Irvine Cr road closure (to Melville Rd) until further advice, please use other exits</i>	Completed, except for the raingarden landscaping
4A	25 March – 2 May 2022	Completed
4B	2 May 2022 – 12 May 2022	Completed
4C	2 May – 20 May 2022	Completion this week
4D	23 May – 27 May 2022	1 week
5	30 May – 13 June 2022 Bakers Pd closure may be required , please use other exits	1.5 weeks
6	13 June – 17 June 2022	1 weeks
7	To be advised	1.5 weeks
8	To be advised	2 weeks
9	To be advised	2 weeks
10-13	To be advised	
SC	Site Compound storage - 10 March until the end of construction project	

Moreland Language Link

廣東話 9280 1910
Italiano 9280 1911
Ελληνικά 9280 1912

عربي 9280 1913
Türkçe 9280 1914
Tiếng Việt 9280 1915

हिंदी 9280 1918
普通话 9280 0750
ਪੰਜਾਬੀ 9280 0751

All other languages
9280 1919